# GOVERNMENT OF INDIA
# RAILWAYS
# LOK SABHA

UNSTARRED QUESTION NO:294
ANSWERED ON:22.02.2001
ON-GOING PROJECTS IN RAJASTHAN
PUSP JAIN

**Will the Minister of RAILWAYS be pleased to state:**

(a) the details of the on-going and proposed Railway projects in Rajasthan alongwith the cost involved therein;

(a) the progress made and the amount spent on each of the project so far; and

(b) the time by which these projects are likely to be completed ?

## Answer

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS (SHRI DIGVIJAY SINGH )

(a) to (c): Details of ongoing Railway projects in Rajasthan along with their cost, expenditure incurred and the progress made are at Appendix-I. Target dates of completion, wherever fixed, have also been indicated in the status of the projects.

Details of surveys being carried out for projects in Rajasthan is at Appendix II.

APPENDIX - I

APPENDIX REFERRED TO IN REPLY TO PARTS (a) TO (c) OF LOK SABHA UNSTARRED QUESTION NO. 294 FOR 22.02.2001

| S. No. | Name of Project | Rly. | Cost (Rs. in Crores) | Expenditure upto March, 2000 (Rs. in Crores) | Status |
|---|---|---|---|---|---|
| | | | On-going Railway Projects in Rajasthan | | |
| | New Lines | | | | |
| 1 | Dausa-Gangapur | WR | 217.93 | 0.21 | Final location survey has been completed. Land acquisition papers for first block section covering 34 hectares for first section Dausa-Bamaniya and second block section between Baniyana-Nangal Rajawat submitted to State Govt. Work will be taken up once the land becomes available. |
| 2 | Ajmer-Pushker | WR | 67.00 | 0.00 | New work included in the Budget 2000-01. Final location survey is being taken up. Land acquisition plans and papers are under preparation. |
| 3 | Ramganjmandi-Bhopal | WR | 425.00 | 0.00 | New work included in the Budget 2000-01.Estimate for Final Location Survey has been sanctioned. Final location survey is being taken up. |
| | Gauge Conversion | | | | |
| 4 | Bhildi-Samdri | NR | 185.00 | 4.35 | Works is being progressed as per availability of resources. |
| 5 | Phulera-Jodhpur-Pipar Road - Bilara | NR | 45.66 | 0.85 | The work from Phulera-Jodhpur has been completed and commissioned. The rest of section from Pipar Road to Bilara has been sanctioned as a Material Modification. Due to low operational priority and very light traffic on Pipar Road-Bilara |

| | | | | | |
|---|---|---|---|---|---|
| | | | | | section, work is temporarily pended and will be progressed as per availability of resources. |
| 6 | Luni-Marwar & Jodhpur-Luni | NR | 111.13 | 110.14 | The work has been completed. Financial adjustments are being made.The residual work of block proving with axle counters is in progress and will be completed in 2001-02. |
| 7 | Luni-Barmer-Munabao | NR | 240.00 | 36.41 | Earthwork between Luni-Samdari (50 km) has been completed and is in progress between Samdhari and Barmer. 61 minor bridges out of 104 have also been completed and 3 out of 9 major bridges also completed. Ballast collection is in progress. 2.1 lakh cum out of 6.25 lakh cum ballast has been received. |
| 8 | Rewari-Sadulpur | NR | 197.76 | 0.00 | The work will be taken up after the necessary clearances have been obtained. |
| 9 | Sriganganagar-Sarupsar | NR | 68.71 | 0.00 | The work will be taken up after the necessary clearances have been obtained. |
| 10 | Agra-Bandikui | WR | 169.30 | 4.51 | Earthwork and bridges are in progress. 42 minor bridgesout of 193 nos, substructure of 4 major bridges out of 9nos. have been completed and 1.3 lacs cum earthwork out of 3.07 lac cum has been completed.The work is being progressed as per availability of resources. |
| 11 | Ajmer-Udaipur-Chittaurgarh | WR | 445.38 | 9.97 | The work is in progress between Udaipur and Chittaurgarh in first phase.3.65 lac cu.m. of Earthwork has been completed out of 17.41 lac cum,substructure of 72 minor bridges have been completed and other 15 bredges out of the total 204 minor bridges is in progress. Out of total of 8 major bridges,one has been completed in all respect and substructure of 4 more bridges have been completed. The work is being progressed as per availability of resources. |
| 12 | Phulera-Marwar-Ahmedabad | WR | 668.15 | 616.15 | Work has been completed and commissioned. Residual works are in progress. |
| | Doubling | | | | |
| 13 | Kota-Gurla Chambal bridge | WR | 11.70 | 11.60 | The work has been completed and commissioned. |

APPENDIX - II

APPENDIX REFERRED TO IN REPLY TO PARTS (a) TO (c) OF LOK SABHA UNSTARRED QUESTION NO. 294 FOR 22.02.2001

| S. No. | Name of the Project | Plan-Head | Railway | Kms. | Status |
|---|---|---|---|---|---|
| | On-going Railway Surveys in Rajasthan | | | | |
| 1 | Jaipur to Merta Rd | Doubling | Northern | 219 | Yet to be taken up. Target Date of Completion is 31.3.2002 |
| 2 | Delhi-Ahmedabad | Doubling | Western | 934 | In progress Target Date of Completion is 31.10.2001 |
| 3 | Udaipur City- | Gauge | Western | 346 | In progress. |

| | | | | | |
|---|---|---|---|---|---|
| | Himmatnagar-Ahmedabad | Conversion | | | Target Date of Completion is 30.9.2001 |
| 4 | Anupgarh to Bikaner | New Line | Northern | 155 | Yet to be taken up Target Date of Completion is 31.5.2002. |
| 5 | Churu to Taranagar | New Line | Northern | 42 | In progress. Target Date of Completion is 31.7.2001 |
| 6 | Jalore-Falna | New Line | Northern | 70 | In progress. Target Date of Completion is 31.3.2001 |
| 7 | Jhunjhunu-Pilani | New Line | Northern | 20 | In progress. Target Date of Completion is 31.7.2002 |
| 8 | Kolayat-Pokaran Barmer | New Line | Northern | 260 | In progress. Target Date of Completion is 31.3.2001 |
| 9 | Merta City to Beawar | New Line | Northern | 65 | Yet to be taken. Target Date of Completion is 28.2.2002 |
| 10 | Nokha-Sikar via Bedasar and Sujangarh | New Line | Northern | 180 | In progress. Target Date of Completion is 31.5.2001. |
| 11 | Dungarpur to Ratlam via Banswara | New Line | Western | 200 | In progress Target Date of Completion is 30.9.2001 |
| 12 | Jaisalmer to Kandla | New Line | Western | 600 | In progress. Target Date of Completion is 31.12.2001 |